



## Our New Junior School – Schedule of Construction Newsletter – Edition: 2

Work continues to proceed according to schedule.

Please see the previous newsletter for the schedule of work completed up to April 2009. The work completed in May/June 09 is detailed below:

### May/June 09

100% of basement slab completed.  
100% of ground floor slab, 100% of gymnasium walls, and 100% of ground floor walls and columns poured.  
50% of first floor slab and second floor walls completed.  
Carpentry work nearly completed on the multi purpose hall roof.  
Drainage, heating and plumbing 50% completed in underground parking.  
Electrical installation has started.  
Exterior drainage 50% complete.

Junior School children have started to visit the site as part of their learning experience. This will continue throughout the course of the next academic year.



JSC had a lovely day looking at the site taking an active part in the shaping of their school. They would have had many questions:

- Where are the classrooms?
- What is this?
- What is that?

However with the explanations and having seen the virtual tour it was not difficult for them to imagine learning in the classrooms and playing in the outside space.



# British School of Paris

Photographs taken on the site:

**The Entrance Hall**



**The Multi-purpose Hall**



**The Recreation Area with surrounding buildings**



**From the Recreation Area toward the Seine**



**Artists Impression of New Junior School when completed**



Junior School children will soon visit the site again as part of their learning experience and in order to feel part of the project.

Further information can be obtained by contacting the following:

Marketing Office      Tel: 01 78 64 70 04      Email: [sarsha.pyzik@britishschool.fr](mailto:sarsha.pyzik@britishschool.fr)  
Admissions Office      Tel: 01 34 80 45 96      Email: [registrar@britishschool.fr](mailto:registrar@britishschool.fr)

29<sup>th</sup> June 2009