



Our New Junior School – Schedule of Construction Newsletter – Edition: 4

Dear parents as you will now be aware these newsletters are designed to keep the school community up to date with the work surrounding the construction of the our new Junior School. We hope you will be pleased to read that during September work continued to proceed according to schedule.

All the major structural work on the school was completed and the enormous on-site crane was finally dismantled and removed.

The east wing of the school is now 90% roofed and glazed and the under-floor heating is underway. The partitioning is 95% complete on the ground and first floor with 70% of the work finished on the second floor.

The west wing is 50% roofed and the cabling of the ground and first floor is now complete.

Elsewhere, the underground parking access is finished and all the partitioning is in place in the school refectory. The kitchen pipe-work is fully laid awaiting the external water feeds to be connected and on the roof the machinery to power the cooling system is now installed.

During October, the internal partitioning and the under-floor heating of the west wing will continue and the roof and final window installations will be finished. Also the external plasterwork and rendering is due to commence, weather permitting.

Further information and a virtual tour can be obtained by contacting the following:

Marketing Office	Tel: 01 78 64 70 04	Email: marketing@britishschool.fr
Admissions Office	Tel: 01 34 80 45 96	Email: registrar@britishschool.fr

13th October 2009



British School of Paris

On-site photographs during September compared to the computer simulation



The east wing end of September 2009



Computer simulation of the east wing



The west wing end of September 2009



The west wing computer simulation